

Professional Agreement Invoice and Progress Report

Idaho Transportation Department



This page must be filled out monthly by the Consultant and forwarded to the Agreement Administrator with the monthly invoice. If necessary, attach additional sheets for continuation.

Key Number	Project Number ITD RP 237	Project Name ITD Asphalt Pavments Phase 1	Date 9/8/2014
Agreement Administrator Ned Parrish		Progress Report Number KLK568-5	Agreement Number UI-14-02
Consultant			Report/Billing Period (From and To) 8/1/2014-8/31/2014
Certification of Payment Submitted <input type="checkbox"/> Yes <input type="checkbox"/> No	Certification Date	PSA Number	Invoice Number 3
<p>Description of Work Accomplished During the Month</p> <p>Literature review continued. Contacts with fiber vendors revealed no additional information. The vendors are not responding to our requests.</p> <p>Mix design was reviewed. It is based on no-fiber mix. It is observed that the RAP aged binder grade is PG 64-28, which is softer than the new version binder to be used in the mix (PG 70-28). However, this could be due to the fact that the old RAP binder was not a Superpave graded binder.</p> <p>Construction: The research team visited the project site, and observed the fiber addition process for the three types of fibers, and the construction of the bottom mat of the overlay at the four test sections.</p>			
<p>Summary of Work Completed to Date (Milestones Completed and Dates)</p> <p>Literature reviewed revealed limited publications on the performance of the fiber modified asphalt pavements. Mix design of the project was reviewed. UI team was not consulted on the development of the mix design. In August, paving was completed, and the research team had the opportunity to attend during construction and observe the fiber-addition process.</p> <p>Work completed is estimated to be about 20%.</p> <p>See Gantt Chart</p>			
<p>Information Required from ITD to Avoid Delays</p> <p>Plant mix and core samples have not been received yet.</p> <p>Fiber vendors are not responsive to our requests regarding data of their use of fibers in other projects around the country. If ITD can have some influence to improve their cooperation, it would be very helpful.</p>			
<p>List Changes in Scope or Complexity Requiring a Supplemental Agreement or Time Adjustments</p>			
Consultant's Signature		Printed Name and Title Fouad Bayomy, Principal Investigator	

Professional Agreement Invoice and Progress Report

Idaho Transportation Department

This page must be filled out by the Agreement Administrator.

Key Number	Program (Work Authority)	Progress Report Number 5	Agreement Number UI-14-02
Report Reviewed By			Review Date
The Following was Initiated			

Status Report

A completed status report must accompany all Agreement invoices recommended for payment. The requested percentage measurements of progress to this report are required.

Agreement Time 21 months	Time Passed 5 months	Percent of Agreement Time Elapsed 23.81%	Percent of Work Completed 20%
Original Agreement Amount \$119,932.00	Supplemental(s) \$0.00	Current Agreement Amount \$119,932.00	Payments (Including this Payment) \$3,143.75
Percent of Agreement Dollars Paid 02.63%			
Certification of Payment Submitted <input type="checkbox"/> Yes <input type="checkbox"/> No	Certification Date	Fixed Fee \$	This Invoice \$
		To Date \$	Negotiated \$
If There is a Significant Variance Between the Percentages, Please Explain			
Consultant Invoice Number 3	This Payment Amount \$963.43		

Progress Payment: I certify that the Agreement provisions have been reviewed, the invoice amount checked, progress is substantiated, significant material expenses have support documentation (receipts), and the costs billed are project related and represent the work accomplished. I hereby approve the progress estimate for payment.

Final Payment: I certify that all work under the terms of the Agreement has been satisfactorily completed, any capital assets acquired have been delivered or value received, an affidavit of indebtedness received, and the project reviewed or audited and costs verified for work performed. I hereby approve final payment under the Agreement.

Agreement Administrator's Signature	Date	Second (Independent) Reviewer's Signature
-------------------------------------	------	---

