


Professional Agreement Invoice and Progress Report

Idaho Transportation Department



This page must be filled out monthly by the Consultant and forwarded to the Agreement Administrator with the monthly invoice. If necessary, attach additional sheets for continuation.

Key Number	Project Number ITD RP 252	Project Name ITD Idaho IT-144 & AASHTO T-84	Date 12/12/2016
Agreement Administrator Ned Parrish		Progress Report Number KLK574-11	Agreement Number UI-16-01
Consultant			Report/Billing Period (From and To) 11/1/16-11/30/16
Certification of Payment Submitted <input type="checkbox"/> Yes <input type="checkbox"/> No	Certification Date	PSA Number	Invoice Number Invoice #7
Description of Work Accomplished During the Month 1. T-84 and IT-144 tests have been completed on four aggregate samples. 2. Two other aggregate samples have been sieved and washed in preparation for testing. 3. Meeting with TAC arranged for Monday, 12/12/16, via video-conference in Lewiston.			
Summary of Work Completed to Date (Milestones Completed and Dates) Procedures for running the T-84 tests have been finalized regarding the use of washed aggregates.			
Information Required from ITD to Avoid Delays			
List Changes in Scope or Complexity Requiring a Supplemental Agreement or Time Adjustments			
Consultant's Signature 		Printed Name and Title Sunil Sharma, Principal Investigator	

Professional Agreement Invoice and Progress Report

Idaho Transportation Department

This page must be filled out by the Agreement Administrator.

Key Number	Program (Work Authority)	Progress Report Number 11	Agreement Number UI-16-01
Report Reviewed By			Review Date
The Following was Initiated			

Status Report

A completed status report must accompany all Agreement invoices recommended for payment. The requested percentage measurements of progress to this report are required.

Agreement Time 20 months	Time Passed 11 months	Percent of Agreement Time Elapsed 55.00%	Percent of Work Completed 43.9%
Original Agreement Amount \$104,097.00	Supplemental(s) \$0.00	Current Agreement Amount \$104,097.00	Payments (Including this Payment) \$23,716.35
Percent of Agreement Dollars Paid 22.79%			
Certification of Payment Submitted <input type="checkbox"/> Yes <input type="checkbox"/> No	Certification Date	Fixed Fee	This Invoice \$
			To Date \$
			Negotiated \$
If There is a Significant Variance Between the Percentages, Please Explain			
Consultant Invoice Number Invoice #7		This Payment Amount \$1,566.72	

- Progress Payment:** I certify that the Agreement provisions have been reviewed, the invoice amount checked, progress is substantiated, significant material expenses have support documentation (receipts), and the costs billed are project related and represent the work accomplished. I hereby approve the progress estimate for payment.
- Final Payment:** I certify that all work under the terms of the Agreement has been satisfactorily completed, any capital assets acquired have been delivered or value received, an affidavit of indebtedness received, and the project reviewed or audited and costs verified for work performed. I hereby approve final payment under the Agreement.

Agreement Administrator's Signature	Date	Second (Independent) Reviewer's Signature
-------------------------------------	------	---

